

GOVERNMENT OF TELANGANA
ABSTRACT

PMGSY Phase IX – Adilabad District- Package No.AP IX 01 LB 09 –According Post facto Extension of Agreement Time up to 31.1.2014 for a period of (265) days without imposing penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 264

Dated: 2.12.2014.
Read the following:-

1. G.O.Ms.No. 330, PR&RD (Progs.II) Department, dt.17.9.2010.
2. From the Engineer-in-Chief, PMGSY, Hyd., in Lr.No. W15/DEE-VII/ PMGSY.Ph.IX/ADB/EOAT/2011-12, dt: 26.11.2013.
3. Govt. Memo No. 28899/Progs.II/A2/2013, dated: 22.1.2014.
4. From the Engineer-in-Chief, PMGSY, Hyd., in Lr.No. W15/DEE-VII/ PMGSY.Ph.IX/ADB/EOAT/2011-12, dt: 31.01.2014

<<<>>>

ORDER:-

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in his letters 2nd & 4th read above, Government after careful examination of the proposal, hereby accorded Post facto Extension of Agreement Time up to 31.1.2014 for a period of (265) days without imposing penalty in respect of two works “ (1) Construction of bridge @ 3/6 km on R/F Bejjur to Papannapet” Estt. Rs. 77.31 lakhs and (2) Construction of bridge @ 2/3 km on R/F Gangapur to Kosini Est. Rs. 69.69 lakhs in Adilabad District” under PMGSY Phase IX as delay is due to Non-provision of approaches in sanctioned estimate and increase in steel quantity.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.goir.telangana.gov.in/.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

J. RAYMOND PETER
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Adilabad District.
Copy to: The PS to Minister(PR&IT).
SF/SC.

//FORWARDED::BY ORDER//

SECTION OFFICER